



Work Summary

Recently Completed:

- *Bird nesting protocol survey report and USFWS determination for 2021*
- *Setup of lightweight concrete fill operation in Beach Park Blvd staging area*
- *Beginning of sheet pile cap concrete pours from Sta. 202+20 to Sta. 100+00 (Shorebird Park to SM Bridge)*
- *Beginning installation of sheet piles in Phase III from ~Sta. 45+00 – Sta. 100+00 (E. 3rd Ave/Anchor Rd Intersection to SM Bridge)*
- *Grading work for Phase I closure of AP 39 (Baffin St. Bridge) for construction & detour switch to AP 42 (Egress Bridge near Rock Harbor Ln)*
-

Upcoming:

- *Continued submittals*
- *Continued import of Allan blocks and materials to staging areas*
- *Installation of lightweight concrete fill from Sta. 202+20 to Sta. 100+00 (Shorebird Park to SM Bridge)*
- *Continued excavation/grading of trail section from ~Sta. 45+00 – Sta. 202+20 (Baywinds Park to Shorebird Park)*
- *Continued sheet Pile installation from ~Sta. 45+00 – Sta. 100+00 (Baywinds Park to SM Bridge)*
- *Installation of sheet pile wall concrete caps from Sta. 306+00 to Sta. 202+20 (Shorebird Park to Baffin St Bridge)*
- *Continued installation of concrete floodwalls from Sta. 202+20 to Sta. 100+00 (Shorebird Park to SM Bridge)*
- *Continued construction of retaining walls from Sta. 202+20 to Sta. 100+00 (Shorebird Park to SM Bridge)*
- *Continued earthen levee construction from ~Sta. 202+20 – 188+00 (around Shorebird Park)*
- *Closure of AP 39 (Baffin St. Bridge) for construction & detour switch to AP 42 (Egress Bridge near Rock Harbor Ln)*
- *Arrival of solar light trailers to be turned over to the City at the completion of the project, per RFQ #009.*



Monthly Progress Photos



Grading of AP 42 (Egress Bridge) in preparation of the detour swap on 6/7/21



Sheet pile installation in Phase III (north of San Mateo Bridge)



Sheet pile concrete cap reinforcement along Floodwall 12 (adjacent to Beach Park Blvd)



Lightweight concrete fill placement along Phase II (Beach Park Blvd)