

## **Project Update**

### Schematic Design

- End user approval of floor plans
- •Exterior elevation development

Schematic Design (SD) Pricing Exercise

- Internal takeoffs
- •Select market feedback

### SD Estimate Reconciliation

- Assumption Validations
- •Budget Variance Comparisons
- •Value Management











### Site Planning

•Identification of site programming

### **Takeoffs**

- •Historical Cost Data
- Select Market
   Feedback



# Schematic Design Estimate

Building Renovation	\$20,323,145.00
Exterior Skin Renovation & Hardening Building Addition: - Courts - Sally Port	\$5,144,095.00 \$7,222,369.00 INCLUDED ABOVE INCLUDED ABOVE
- Public Security Vestibule LV Systems Sitework	INCLUDED ABOVE \$1,586,687.00 \$5,468,808.00 Subtotal \$39,745,104.00
Fleet Maintenance Building Police Auxiliary Building	\$1,846,418.00 \$0.00
Detailed Design / Market Conditions Contingency Construction Maintenance Costs Construction Maintenance Contingency Construction Manintenance Fee Owner's Contingency	\$2,571,979.00 \$1,324,788.00 \$1,285,989.00 \$1,367,418.00 \$3,000,000.00
DIRECT CONSTRUCTION COSTS	\$51,141,696.00

# Value Management

- Scope reconciliation between RY & Design team
- Subcontractor feedback
- Exterior skin material cost studies
- ► Total savings identified \$5,453,739

١	
•	Т
	<u></u>
	RRENT PROJECT SCOPE
	RAWINGS

Starting Estimate (02 - SSPS SD 06.15.2022) S
Accepted Value Management S
Mark-up Adjustment for Accepted Items Current Estimate Amount S
Target Budget S

	-	9-11-0-11	
Variance	to	Overcome	

	TOTAL	Ц	PENDING DEDUCT	PENDING ADD	REJECTED	A	CCEPTED		SI	ratus	
	\$ (1,846,274)	Н			\$(1,846,274)					R	7/5 - per RC co RY scope. Num confirm.
ades to get revised budget nintenance is located on	\$ 250,000			\$ 250,000						PA	7/5 - per RC on RY scope. Num confirm.
963 target budget	\$ (266,081)					\$	(266,081)			Α	
vudget	\$ (694,102)					\$	(694,102)			Α	
963 target budget	\$ (133,040)	Н				\$	(133,040)	Н		A	
metal panel are	\$ -	П								G	
7/11/2022 with `cells at holding steel cell in item	\$ (88,328)					₩	(88,328)			A	7/11 - reference secure dryw
removal of ceiling finish.	\$ (10,926)					\$	(10,926)			А	7/11 eferen segun erywei
	\$									С	3/30 per Jerli
	\$									C	7/11 combine
.ih chair rail at	\$ (10,952)					\$	(10,952)			X	
ure ceiling. This is	\$									C	No savir
om new addition	\$ (115,425)					\$	(115,425)				
	\$ (37,606)					\$	(37,606)			A	7
.erence rooms. Allow for one .ted	\$ (30,250)					\$	(30,250)			A	
_hanged to freestanding shelving al 100 units v+duty+sleel+shelving	\$ (30,258)					\$	(30,258)			A	
	\$ (42,000)				\$ (42,000)					R	
e (plan SE of new vestibule addition) to corridor (plan S elevation with four 9'x3' th item A14 below. Includes adjustment	\$ (101,640)					\$	(101,640)				

# Anticipated Total Project Budget

DIRECT CONSTRUCTION COSTS	\$51,141,696.00
Value Management Amount	<u>-\$5,453,739.00</u> \$45,687,957.00
A/E Design Fee Geotechnical Material Testing Multivista / Mapping FF&E Allowance	\$1,469,325.00 \$125,000.00 \$100,000.00 \$150,000.00 \$3,000,000.00
TOTAL ANTICIPATED PROJECT COST	\$50,532,282.00

# **Budget Comparison**

	PROGRAM 2021	SCHEMATIC 2022	VARIANCE
DIRECT CONSTRUCTION COSTS	\$46,117,963.00	\$51,141,696.00	\$5,023,733.00
Value Management Amount	\$0.00 \$46,117,963.00	-\$5,453,739.00 \$45,687,957.00	-\$5,453,739.00 -\$430,006.00
A/E Design Fee Geotechnical Material Testing Multivista / Mapping FF&E Allowance	\$1,092,050.00 \$125,000.00 \$75,000.00 \$150,000.00 \$3,000,000.00	\$1,469,325.00 \$125,000.00 \$100,000.00 \$150,000.00 \$3,000,000.00	\$377,275.00 \$0.00 \$25,000.00 \$0.00 \$0.00
TOTAL ANTICIPATED PROJECT COST	\$50,560,013.00	\$50,532,282.00	-\$27,731.00

### Public Safety Project Fund Update

Initial Bond Proceeds - \$58,000,000

Less: Fire Station #2
 Less: Fire Station #5
 Less: Fire Station #3
 \$10,000,000
 \$5,000,000\*
 \$900,000

• Plus: Fund Balance Usage \$ 4,333,285 (General fund usage)

• Plus: FYE 2023 GenFund Appropriation \$1,516,728.15

Adjusted Budgeted funds for Police HQ & Municipal Court Project - \$47,950,013.15

Less: Building purchase \$11,027,423.85 & other costs of \$123,161.00 Remaining available project budget: \$36,799,428.30

- Police HQ & Municipal Court anticipated Project Cost \$50,532,282
- Shortfall (\$13,732,853.70)

Use of ARPA Funds \$13,868,305 (Already received \$6,934,152.50) would bring the project within budget by \$135,451.30

<sup>\*</sup> Based on 2021 pricing



# Current Design Review

Floor Plans, Exterior Renderings & Site
Master Plan



# MORGAN FALLS ROAD

### CONCEPTUAL **SITE MASTER PLAN**

### **LEGEND**

POLICE HEADQUARTERS + MUNICIPAL COURT (EXISTING BUILDING TO BE RENOVATED)

BUILDING ADDITION - SALLYPORT

BUILDING ADDITION - MUNICIPAL COURT

FIRE STATION

CHATTAHOOCHEE RIVER 911 AUTHORITY (CHATCOMM)

POLICE SHOOTING RANGE + SIMULATION FACILITY

SECURE POLICE IMPOUND LOT

8 PHASE 1

9 PHASE 2

























### **NEXT STEPS**

# Council Approval of SD Budget

• 8/2/22

### Construction Documents

- 01/2023 Drawings issued
- 03/2023 GMP presentation



- 08/2022 Drawings issued
- 10/2022 Estimate deliverable

### Construction

- 04/2023 RY Mobilization
- 04/2024 -Substantial Completion