



DATE: March 15, 2021

TO: Mayor and Members of the City Council

VIA: Peter Pirnejad, City Manager

FROM: Paul Nagengast, Project Advisor, Regional Government Services

SUBJECT: LEVEE IMPROVEMENTS PROJECT (CIP 327 - 657) GENERAL UPDATE

---

### RECOMMENDATION

It is recommended that the City Council, by Minute Order, consider and accept this progress update on the Levee Improvements Project (Project). No further action is required by the City Council.

### EXECUTIVE SUMMARY/ANALYSIS

Staff will provide a verbal update of the Project at the City Council meeting.

This report summarizes the progress to date of the Project, since the last City Council update on February 16, 2021. Over the last four (4) weeks, the following activities have taken place:

- Levee Improvement Project Live Call-in began on February 25, 2021.
- Third Community Update forum with presentations and question and answer held on March 11, 2021.
- Outreach to community continues with quick turnarounds to questions asked, timely email notices and press releases
- Portion of Project in Phase 1 continues to remain non-active to determine rail nesting areas. Project at this location may resume after Federal and State Fish and Wildlife Service concurs with results of nesting surveys (late March or April 2021).
- Contractor commenced sheet pile work for Phase 2 of Project from Shorebird

Park to San Mateo Bridge the week of March 1, 2021

#### Current Schedule Timeline

Award of Contract: July 20, 2020

Notice to Proceed: September 28, 2020

Phase 1 Bay Trail Closure – Opening: October 2020 – January 2023

Phase 2 Bay Trail Closure – Opening: January 2021 -November 2022

Phase 3 Bay Trail Closure – Opening: April 2021 – January 2023

Project Substantial Completion: August 2023

Project Completion: January 2024

#### FISCAL IMPACT

There is no fiscal impact associated with this project update.

#### Attachment:

- Monthly Construction Manager's Report – February 2021